Winther / Heide Timeline

SU 2023	Fall 2023	Spring 2024	SU 2024	Fall 2024	Spring 2025	SU 2025	Fall 2025	Spring 2026

- ~~**JULY 2023** Governor's budget excludes Winther/Heide - Campus moves forward with design work using campus funds~~
- ~~**OCT 2023** State Building Commission approves $3 million for design~~
- ~~**JAN 2024** Architect Design Work begins~~
- ~~**FEB 2024** Winther/ Heide funded by Legislature $78 million~~
- ~~**DEC 2024** Board of Regents approval to construct~~
- ~~**DEC 2024** State Building Commission approval to construct~~
- ~~**MAR 2025** Design work complete~~
- ~~**AUG 2025** Bidding of Projects~~
- **SPRING '26** Ground-breaking Ceremony
- **FEB 2026** Heide Hall project breaks ground
- **MAY 2026** Relocation of Winther occupants

SU 2026	Fall 2026	Spring 2027	SU 2027	Fall 2027	Spring 2028	SU 2028	Fall 2028	Spring 2029

- **FALL 2026** Winther Hall project breaks ground
- **SU 2026** White Hall demo begins
- **AUG 2027** Heide Hall project substantial completion
- **AUG 2028** Winther Project Substantial Completion
- **FALL 2028** Winther Occupants move back - rooms set up
- **JAN 2029** Classes resume in Winther